


Date: 18th December 2020 Author: Selwyn Pohoiwi OP242 Project: Main Street Construction Stage 3C  
 Rev #: 1 MUTCD Release Date: 29th NOVEMBER 2019 MUTCD Figure: 5-1.19  
 TGS: SGQ-MAIN STREET 1005 -2020 Stage: Aftercare



**Comments:**

**NOTES:**

- 1- Works to include Roundabout Construction & Associated Roadworks
- 2- Any Conflicting Signage shall be covered as per MUTCD Part 3 Nov 2019.
- 3- This plan refers to Roundabout open and is for non working period. Workman signage is to be closed where workers required signage must be displayed.
- 4- Solar powered Lights shall be placed where space allows.
- 5- Where Power pole on established area exists Water Barriers to be in place and have a deliniator for oncoming Traffic displayed.
- 6- Works Area to be kept at 40kph for duration
- 7- Temporary Linemarking in Place with Dips highlighted by way of Linemarking
- 8- Bollards to be Spaced at no less than 4 Meters per MUTCD Part 3



**Posted Speed**



**Table 4.2 – Value of dimension D**

Selected	Speed limit* (km/h)	Dimension D (m)
	40 or less	5 to 10
	50	10 to 15
✓	60	15 to 45
	70, 80	60 to 80
	90, 100	80 to 100
	110	100 to 120

**NOTE:** The permanent Posted Speed Limit on the section of road subject to roadwork before commencement of roadworks.

## Legend

- Bollards
- light tower
- Water Barriers
- Work Area

